

**Work During Calander Year 2010
CDOT ANNUAL ASPHALT PAVEMENT
PROJECT PROJECTIONS**

Date 10/1/09

DRAFT

Region	Project No.	Location (with milepost)	Sub- account	Grad / Gyrations	Tons of Mix	Binder Type	Binder Tons	Unique Specs*	Ad Period**	Start Date	HIPR, CIPR Chip (SY)
1	IM 0703-352	70 EJMT - Bakerville *	215 221 17316	S(75)	30,000	58-28	1,650		10/29/2009		n/a
1	STA 009A-027	9 North of Alma	73 76 17048	SX(75)	4,950	58-28	272	plan to pave late 2009	8/6/2009		n/a
1	STA 072A-032	72 Jct. SH 93 - North	10.6 13.1 17278	SX(75)	4,520	58-28	249		12/7/2009		n/a
1	NH 2854-XXX	285 Pine Jct to Richmond Hill	229 234 17263	SX(75)	12,000	64-28	660	70-28 if cost too high	early		n/a
1	NH 2854-118	285 Turkey Creek Canyon	246.2 248.2 17264	1/2" SMA	6,200	76-28	341	SMA mill/fill	3/18/2010		n/a
1	STA R100-148	24 West of Limon	364 375 16651	SX(75)	40,000	64-22	2,200		1/1/2010		n/a
1	ES1 2854-108	285 US 285 Shaffer's Crossing	230.8 231.3 15048	SX(75) SX(75)	5,500 6,000	76-28 58-28	303 330		under constr		n/a
1	ES1 0852-095	85 US-85 Titan to Cook	87.8 89.02 14976	SX(100) S(75)	10,000 4,000	76-28 64-22	550 220	some paving done in 2009 season	under constr		n/a
1	ES1 0091-032	9 SH9 Valley Brook to Coyne Valley	87.8 89.02 16068	SX(75) S(75) SX(75)	7,268 10,177 1,151	64-28 58-28 58-28	400 560 63	some paving done in 2009 season <= in bike path paving	under constr		n/a
1	STA 086A-047	86 SH 86 Founders Pkwy.	0.1 4.3 16275	SX(75) SX(75)	2,000 1,600	64-22 64-28	110 88		Dec. 2009		n/a

Region 1 Binder	
76-28	1,194
64-28	1,148
58-34	
64-22	2,530
58-28	3,124
Unknown	
PG Tons	7,995
R1 Mix	145,366

* Includes mill & overlay on US 6 MP 229.0 - 229.8 and ramp

2	IM 0251-337	25A Trinidad North	14.1 15.6 15.6 26.6	17391	SX(100) SX(100)	16,185 74,181	PG 64-22 PG 64-22	890 4,080	Mill & Fill Mill & Fill	Early		
2	ST 050A-008	50B, from SH 96 to SH 209 50C, from SH 233 to SH 231	329.6 335.5 7.3 10	16912	SX(100) SX(100)	36,856 16,771	PG 64-22 PG 64-22	2,027 922	Mill & Fill	Early		
2	R 200-167	21A, Powers Blvd. Bradley to Proby	134.5 137.5	17221	SX(100)	26,407	PG 64-22	1,452	Mill & Fill	Tentative		
2		115A, Fremont & El Paso Counties Various locations	10.25 30		SX(100)	37,007	PG 64-28	2,035	Mill & Fill	Tentative		
2		SH 115 at Fort Carson Gate 5	42.75 43.5		SX(100) SX(100)	6,685 13,371	PG 64-28 PG 64-22	368 735	Widening/ Reconstruction	Early		

Region 2 Binder	
76-28	
64-28	2,403
58-34	
64-22	10,106
58-28	
Unknown	
PG Tons	12,509
R2 Mix	227,463

**Work During Calander Year 2010
CDOT ANNUAL ASPHALT PAVEMENT
PROJECT PROJECTIONS**

Date 10/1/09

DRAFT

Region	Project No.	Location (with milepost)	Sub- account	Grad / Gyrations	Tons of Mix	Binder Type	Binder Tons	Unique Specs*	Ad Period**	Start Date	HIPR, CIPR Chip (SY)	
3	S3 0131-055	013A SH 13 County Road 60 North	27.18 30.75	17174	SX 75	34,267	64-28 58-28	738 1,388	FDR	awarded		
3	S3 092A-022	092A Buckwheat Way	9.7 13.8	17187	SX 75	33,756	64-28 58-28	833 1,258	FDR	awarded		
3		014A Muddy Pass East	0 8		SX 75	15,000	58-28	900		early	July	
3		006E Eagle Overlay Ph 3	153.5 158.2		SX 75	11,500	58-28	700		late	Aug	
3		040A Various Chip Seals - Craig RE	212.82 223.6						chip seal	early	Aug	
3	M 0701-203	070A Glenwood East and West	110.1 112 116.4 118.6	17452	SX 100	20,000	76-28	1,200		early	June	
3	IH 0821-086	082A SH 82 Various	21 37	17242	SMA	10,000	64-28	600	SMA,HIPR	early	July	10000

Region 3 Binder	
76-28	1,200
64-28	2,171
58-34	
64-22	
58-28	4,246
Unknown	
PG Tons	7,617
R3 Mix	124,523

4		I-25	262 265		SX 100 SMA	37,000 15,000	76-28 76-28	2,072 975	Rubblize	10-Jan	
4	STA 0061-080	6	380 389	17033	S 75	26,000	64-28	1,456	Heater Scarfy	9-Dec	
4	STA 157A-010	157	0 3	15653	SX 75	10,000	64-28	560		9-Dec	

Region 4 Binder	
76-28	3,047
64-28	2,016
58-34	
64-22	
58-28	
Unknown	
PG Tons	5,063
R4 Mix	88,000

**Work During Calander Year 2010
CDOT ANNUAL ASPHALT PAVEMENT
PROJECT PROJECTIONS**

Date 10/1/09

DRAFT

Region	Project No.	Location (with milepost)	Sub-account	Grad / Gyration	Tons of Mix	Binder Type	Binder Tons	Unique Specs*	Ad Period**	Start Date	HIPR, CIPR Chip (SY)
5	NH 2851-005	US 285 North of La Jara 22.13 32	17559	SX75	43,000	PG 58-28	3,000		early		
5	ES5 1602-123	US 160 and CR 222/223	17282	SX75	9,978	PG 64-22	648		early		
5	NH 5502-067	US 550 Molas Pass to Silverton 60.9 70	17530	SX75	26,000	PG 58-34	1,690		early		

Region 5 Binder	
76-28	
64-28	
58-34	1,690
64-22	648
58-28	3,000
PG Tons	5,338
R5 Mix	78,978

6	STA 0703-347	I-70, Colfax Ave. to 32nd Ave. 261.70 264.30	17028	SMA	22,000	PG 76-28	1,400	SMA	Early		
6	NH C010-100	Colorado Blvd., Alameda to MLK 4.20 7.50	17168	SX (100)	24,000	PG 76-28	1,440		Early		
6	NH 093A-008	SH 93, 58th Ave. to 82nd Ave. 3.00 6.00 7.70 9.10	16679	SX (100)	13,500	PG 76-28	810		Early		
6	NH 0021-035	SH-2, Vasquez to Quebec 11.00 13.40	15765	SX(100)	14,000	PG 76-28	840		Early		
6	IM 0703-310	I-70, Kipling to 44th Ave. 265.50 267.40	15827	SMA	13,000	PG 76-28	800	SMA	Early		
6	ES C010-101	Alameda Bridge over I-25 Recon 207.80 209.20	17170	SMA SX (100) S (100)	2,400 1,000 9,700	PG 76-28 PG 76-28 PG 64-22	150 60 500	SMA	Early		

Region 6 Binder	
76-28	5,500
64-28	
58-34	
64-22	500
58-28	
PG Tons	6,000
R6 Mix	99,600

TOTAL	763,930	44,522
--------------	----------------	---------------

Disclaimer: The projects listed and the quantities associated with each project are approximate and based on the best information available at the time. These are primarily large paving projects. There may be changes to the projects and quantities listed.

* Examples of Unique Specifications include: SMA, RAP, FDR (full-depth reclamation), night paving, Void Acceptance (Voids), CIPR (Cold In Place Recycle, HIPR (Hot in Place Recycle)

** Anticipated Advertisement Date:
Early - construction likely during the year - ad date prior to July 1
Late - construction possible during the year - ad date after July 1